2/14-17 dtd: 22.02.17

COMPLETION REPORT

1. Name of the Work : Construction and laying of New Pipe line works and cistern (MWS) for Existing and New borewells in W-16

2. Sanctioned Estimate No. & Date : 208 Dt 4-01-2016
Job code 016-16-000010

3. Head of Account which is chargeable : P-2178 POW.

4. Entrustment Work Order No & Date : No EE/RRND/W.No. 85/2016-17 Dt 16/12/16

5. Name of Contractor : Lokesha. L.

6. a. Time stipulated for completion of work : 16/12/16 to 15/02/2017

b. Delay in Execution of work : — No —

7. Measurement recorded : Nagaraj.

8. Check Measurement of the MB No. : 3663/15-16
Page No. : 366233 to 366234
Asst. Executive Engineer, Executive Engineer on, Nanjappa. V. Dt 10/2/17

9. Name of the official / Officer in charge of the work : Nagaraj. M

10. 1) Asst. Eng / Jr. Eng : Nagaraj. M

2) Asst. Exe. Engineer : Nanjappa. V.

As Per Sanctioned Est. Amount	Amount claimed as per Actual	Difference		Remarks
		Excess	Saving	
13.00 Lakhs	11,64,848	—		

a) Certified that the above work has been completed within the stipulated time noted in entrustment Order.

b) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.

c) Certified that the above work has been executed by the Contractor satisfactory in accordance with the specifications as entrusted in the agreement.

Asst. Engineer/
Jr. Engineer, BBMP

Asst. Exe. Engineer (YPR) Sub Dvn
Bruhat Bangalore Mahanagara Palike

Account Suptd.(R.R. Ngr) Dvn.

Scanned by CamScanner